ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ **ಮೇ॥ ಕೆ.ಆರ್.ಐ.ಡಿ.ಲ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 28.02.2015 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 29.03.2016 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 301 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

40)

41) ಲೆ.ಅ,

ಕಂಡಿಕೆ (40) ರಂತೆ, ದಂಡ ವಿಧಿಸಲು ತಮ್ಮ ಆದೇಶಕ್ಕೆ ಕೋರಿದೆ.

42) EE (D) ರವರಿಗೆ.

43)

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

44) EE/DH

ಮುಖ್ಯ ಅಭಿಯಂತರರಲ್ಲಿ ಸೂಚಿಸಿರುವಂತೆ, ವಿಳಂಬವು ಪೂರ್ಣ ಕಡೆಯವರ ಕಾರಣದಿಂದ ಪ್ರತಿಯೊಬ್ಬರಿಗೆ ಕ್ಲಾ. 10 ರಂತೆ ದಂಡವಿಧಿಸಿ ಬಿಲ್ಲು ಮಂಜೂರಿಸಲಾಗಿದೆ.

45)

02/01/2018
EXECUTIVE ENGINEER - D
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

46)

Scanned by CamScanner

EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Impl to roads & drains near Byrasandra Circle Surrounding in Royal enclave & Veerabadra layout Bagalgunte in ward No:-14	
2	Estimate Cost	30.00.000/-	
3	Work Code	.	
4	Job Code	014-15-000025	
5	A.S No.	CE/D2/AA/127/14-15 Dt-17/01/15	
6	T.S No	CE/D2/TS/88/14-15 Dt. 17/01/15	
7	Work Order/Agreement No	EE/DD/WO/256/14-15 Dt 28/2/15	
8	Tender Premium	30,00,000/-	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿರುವುದರಿಂದ ವಿಳಂಬವಾಗಿದೆ	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	ನಿಯಮಾನುಸಾರ ಪರಿಶೀಲಿಸಿ ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ	
15	Executive Engineer's Recommendation	Recommended for Approval	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	Subject matter needs of Mem	
18	Time Extension Granted		
19	Conditions imposed if any		

ಮುಖ್ಯ ಅಭಿಯಂತರರು ಮಹ
ದಾಸರಹಳ್ಳಿ ವಲಯ.

Asst, Engineer,
Ward no. 14

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner